

# Trail's Edge Weekly Update



## TRAIL'S **TE** EDGE — APARTMENTS —



### Progress Since Last Update:

- MEP rough-in continues on 1<sup>st</sup> and 2<sup>nd</sup> floors.
- Garage floor concrete has been completed.
- Roof decking is nearly complete.
- Phase (2) 1<sup>st</sup> floor wall panels have been delivered.
- 1<sup>st</sup> floor patios are currently being waterproofed.

### Anticipated Progress in the Next Three Weeks:

- Phase (2) 1<sup>st</sup> floor wall panels will be set.
- Roofing will begin on Phase (1).
- Phase (1) windows and patio door will be delivered. 9/24
- Garage Overhead MEP work will begin.



<b>Today's Date:</b>	9/10/2021
<b>Start Date:</b>	3/19/2021
<b>Completion Date:</b>	2022
<b>% Completed:</b>	26%
<b>On Track for Completion Date:</b>	Yes
<b>Days lost to poor weather:</b>	0 of 4
<b>Architect:</b>	Scott Kintopf
<b>Project Manager:</b>	Ryan Weyker